


Hole No. CB-DUC-17

DRILLING LOG		DIVISION South Atlantic		INSTALLATION Jacksonville District		SHEET OF 1 SHEETS	
1. PROJECT Duval County Beach Restoration				10. SIZE AND TYPE OF BIT See Remarks			
2. LOCATION (Coordinates or Station) SEE PLATE B-1				11. DATUM FOR ELEVATION SHOWN (TBM or MSL) MLW			
3. DRILLING AGENCY Offshore, Inc. (Contract)				12. MANUFACTURER'S DESIGNATION OF DRILL Offshore, Inc. Seacore			
4. HOLE NO. (As shown on drawing title and file number) CB-DUC-17				13. TOTAL NO. OF OVER-BURDEN SAMPLES TAKEN		DISTURBED UNDISTURBED	
5. NAME OF DRILLER J. Patterson				14. TOTAL NUMBER CORE BOXES 1			
6. DIRECTION OF HOLE <input checked="" type="checkbox"/> VERTICAL <input type="checkbox"/> INCLINED _____ DEG. FROM VERT.				15. ELEVATION GROUND WATER Tidal		16. DATE HOLE STARTED 1-10-74 COMPLETED 1-10-74	
7. THICKNESS OF OVERBURDEN				17. ELEVATION TOP OF HOLE -39.2			
8. DEPTH DRILLED INTO ROCK				18. TOTAL CORE RECOVERY FOR BORING 100 %			
9. TOTAL DEPTH OF HOLE 8.5'				19. SHOW CORE DEPTH IN METER GEOLOGIST: R. KRETCHMAN			
ELEVATION a	DEPTH b	LEGEND c	CLASSIFICATION OF MATERIALS (Description) d	% CORE RECOV- ERY e	BOX OR SAMPLE NO. f	REMARKS (Drilling time, water loss, depth of weathering, etc., if significant) g	
-39.2	0.0					BIT OR BARREL	
-47.7	8.5		CLAY, gray (CH)	100	1	3-1/2" I.D. Vibrating Sampler	
						PLATE #B-129	

ENG FORM 1836
MAR 71PREVIOUS EDITIONS ARE OBSOLETE.
(TRANSLUCENT)PROJECT
Duval County Beach
RestorationHOLE NO.
CB-DUC-17