

DRILLING LOG		Hole No. CB-MC99-9				
OVERN SOUTH ATLANTIC		INSTALLATION JACKSONVILLE DISTRICT				
1. PROJECT MARTIN COUNTY		10. SIZE AND TYPE OF BIT 4" dia. Vibracore				
2. LOCATION Coordinates of Borehole X 774942 Y 1047724		11. DATUM FOR ELEVATION SHOWN ON WELL MLLW				
3. DRILLING AGENCY WILMINGTON DISTRICT		12. MANUFACTURER'S DESIGNATION OF DRILL VERA-CORE (SNELL)				
4. HOLE NO. (as shown on drawing 1714 and 1714a) CB-MC99-9		13. TOTAL NO. OF OVER- BURDEN SAMPLES TAKEN 2				
5. NAME OF DRILLER JERRY FULCHER CRANE OPERATOR		14. TOTAL NUMBER CORE BOXES N/A				
6. DIRECTION OF HOLE <input checked="" type="checkbox"/> VERTICAL <input type="checkbox"/> INCLINED _____ DEG. FROM VERT.		15. ELEVATION GROUND WATER N/A				
7. THICKNESS OF OVERBURDEN N/A		16. DATE HOLE STARTED 08/25/99 COMPLETED 08/25/99				
8. DEPTH DRILLED INTO ROCK 0.0'		17. ELEVATION TOP OF HOLE = 33.3 MLLW				
9. TOTAL DEPTH OF HOLE 16.0'		18. TOTAL CORE RECOVERY FOR BORING N/A				
		19. SIGNATURE OF INSPECTOR Bob Keistler, PE				
ELEVATION MLLW	DEPTH	LEGEND	CLASSIFICATION OF MATERIALS (Description)	X CORE RECON- ERY	BOX OR SAMPLE NO.	REMARKS (Drilling time, water loss, depth of weathering, etc., if significant)
-33.3	0		SAND - poorly graded SILTY, FINE TO medium GRAY; WITH SHELL FRAGMENTS (SP-SM)		0.3'	Time Begin Vibracoring: 14:00 hrs. Soils field classified, by Larry Benjamin, Civil Engineer Technician
	2				0.7'	
	4				4.7'	
	5.7		5.7'		2	VIBRACORE BORING From 0.0' to 16.0' Ran: 16.0' Rec: 5.7'
-39.0	5.7		ASSUMED NOT RECOVERED		5.2'	
	8					
	10					
	12					
	14					
-49.3	16		BOTTOM OF HOLE AT 16.0'			
			SOILS ARE FIELD VISUALLY CLASSIFIED IN ACCORDANCE WITH THE UNIFIED SOIL CLASSIFICATION SYSTEM			
<b>PRELIMINARY</b>						