

Hole No.CB-NC-6

DRILLING LOG		DIVISION		INSTALLATION		SHEET 1 OF 1	
1. PROJECT Nassau County Beach Nourishment		South Atlantic		Jacksonville District			
2. LOCATION (Coordinates or Station) X=743,204 Y=254,345				10. SIZE AND TYPE OF BIT See Remarks			
3. DRILLING AGENCY Corps of Engineers				11. DATUM FOR ELEVATION SHOWN (TBM or MSL) MLW (FEET)			
4. HOLE NO. (As shown on drawing title and file number) CB-NC-6				12. MANUFACTURER'S DESIGNATION OF DRILL Failing 1500			
5. NAME OF DRILLER J. Detloff				13. TOTAL NO. OF OVERBURDEN SAMPLES TAKEN disturbed: 7 undisturbed: 0			
6. DIRECTION OF HOLE <input checked="" type="checkbox"/> VERTICAL <input type="checkbox"/> INCLINED				14. TOTAL NUMBER OF CORE BOXES 1			
7. THICKNESS OF BURDEN Ft.				15. ELEVATION GROUND WATER TIDAL			
8. DEPTH DRILLED INTO ROCK 0 Ft.				16. DATE HOLE STARTED COMPLETED 1/14/76 1/14/76			
9. TOTAL DEPTH OF HOLE 21 Ft.				17. ELEVATION TOP OF HOLE -12.4 Ft.			
				18. TOTAL CORE RECOVERY FOR BORING 76 %			
				19. SIGNATURE OF Civil Engineer D. Hyatt Civil Engineer			

ELEV.	DEPTH	LEGEND	CLASSIFICATION OF MATERIALS (Description)	CORE REC %	SAMPLE NUMBER	REMARKS Bit or Barrel	
-12.4	.0					-12.4	0
-12.9	.5		CLAY, sandy, trace shell, gray (CH)		1		
			SAND, fine to medium quartz, shelly, tannish gray (SP)		2		
-15.4	3.0		SAND, fine quartz, trace shell to shelly, gray (SP-SM)	90	3	2" SAMPLER	2.5
						-17.4	5
				90	4	2" SAMPLER	7.5
						-20.4	
				0		2" SAMPLER	10
						-23.4	
-24.4	12.0		below -24.4, no shell	75	5	2" SAMPLER	12.5
						-28.4	15
-30.4	18.0		CLAY, soft, sandy, gray (CH)	100	6	2" SAMPLER	17.5
					7		20
-33.4	21.0					-33.4	22.5
NOTE: Soils are field visually classified in accordance with the Unified Soils Classification System.							

ENG FORM 1036 PREVIOUS EDITIONS ARE OBSOLETE
MAR 71

PROJECT
Nassau County Beach Nourishment
Samples recovered using a 2 inch (I.D.) sampler, 5 feet long, driven with a 300 pound hammer, 18 inch drop

HOLE NUMBER
CB-NC-6