Hole No. CB-DAC-32

DRILLING LOG	DIVISION: South Atlantic	INSTALLATION: Jacksonville District	SHEET 1 OF 1 SHEETS

1. PROJECT: Dade County Beach Restoration
2. LOCATION (Coordinates or Station): X = 790,028 Y = 533,714
3. DRILLING AGENCY: Alpine Geophysical
4. HOLE NO. (As shown on drawing title and file number): CB-DAC-32
5. NAME OF DRILLER: J. Katsolis
6. DIRECTION OF HOLE: [X] VERTICAL [ ] INCLINED _____ DEG. FROM VERT.
7. THICKNESS OF OVERBURDEN
8. DEPTH DRILLED INTO ROCK
9. TOTAL DEPTH OF HOLE: 12.8'
10. SIZE AND TYPE OF BIT: Vibracore 3-1/2"
11. DATUM FOR ELEVATION SHOWN (TBM or MSL): MLW
12. MANUFACTURER'S DESIGNATION OF DRILL: Vibracore
13. TOTAL NO. OF OVER-BURDEN SAMPLES TAKEN: DISTURBED: UNDISTURBED:
14. TOTAL NUMBER CORE BOXES: 1
15. ELEVATION GROUND WATER: Tidal
16. DATE HOLE: STARTED 5-28-74 COMPLETED 5-28-74
17. ELEVATION TOP OF HOLE: -11.8
18. TOTAL CORE RECOVERY FOR BORING: 81 %
19. GEOLOGIST: T. M. THORNTON

ELEVATION a	DEPTH b	LEGEND c	CLASSIFICATION OF MATERIALS (Description) d	% CORE RECOVERY e	BOX OR SAMPLE NO. f	REMARKS (Drilling time, water loss, depth of weathering, etc., if significant) g
-11.8	0.0					
			Sand, calcareous, fine to coarse grain, scattered shells, tan gray, slightly silty (SP-SM)			
-16.8	5.0		below 5' gray, more shell		1	
-23.8	12.0					
-24.6	12.8		Sandstone, hard			