DRILLING LOG	South Atlantic	Jacksonville District	SHEET 1 of 1

1. PROJECT: Dade County Beach Erosion
2. LOCATION (Coordinates or Station): X=798,940 Y=556,155
3. DRILLING AGENCY: Corps of Engineers
4. HOLE NO. (As shown on drawing title and file number): CB-DAC-2B
5. NAME OF DRILLER: D. Gordon
6. DIRECTION OF HOLE: [X] VERTICAL [ ] INCLINED _____ DEG. FROM VERT.
7. THICKNESS OF OVERBURDEN
8. DEPTH DRILLED INTO ROCK
9. TOTAL DEPTH OF HOLE: 5.0'
10. SIZE AND TYPE OF BIT: NA
11. DATUM FOR ELEVATION SHOWN (TBM or MSL): MLW
12. MANUFACTURER'S DESIGNATION OF DRILL: Vibracore
13. TOTAL NO. OF OVER-BURDEN SAMPLES TAKEN: DISTURBED: ; UNDISTURBED:
14. TOTAL NUMBER CORE BOXES
15. ELEVATION GROUND WATER: Tidal
16. DATE HOLE: STARTED 30 May 78; COMPLETED 30 May 78
17. ELEVATION TOP OF HOLE: -64.0
18. TOTAL CORE RECOVERY FOR BORING: 100 %
19. SIGNATURE OF INSPECTOR: Geologist: D. Rosen

ELEVATION a	DEPTH b	LEGEND c	CLASSIFICATION OF MATERIALS (Description) d	% CORE RECOVERY e	BOX OR SAMPLE NO. f	REMARKS (Drilling time, water loss, depth of weathering, etc., if significant) g
-64.0	0.0					BIT OR BARREL -64.0
-69.0	5.0		SAND, light gray, fine, some whole shells, slightly silty, shell sand. (SP-SM)		1	VIBRACORE -69.0