Hole No. CB-DAC-30B

DRILLING LOG	DIVISION: South Atlantic	INSTALLATION: Jacksonville District	SHEET 1 OF 1 SHEETS

1. PROJECT: Dade County Beach Erosion
2. LOCATION (Coordinates or Station): X=799,763 Y=544,860
3. DRILLING AGENCY: Corps of Engineers
4. HOLE NO. (As shown on drawing title and file number): CB-DAC-30B
5. NAME OF DRILLER: R. Gordon
6. DIRECTION OF HOLE: [X] VERTICAL [ ] INCLINED _____ DEG. FROM VERT.
7. THICKNESS OF OVERBURDEN:
8. DEPTH DRILLED INTO ROCK:
9. TOTAL DEPTH OF HOLE: 9.3'
10. SIZE AND TYPE OF BIT: NA
11. DATUM FOR ELEVATION SHOWN (TBM or MSL): MLW
12. MANUFACTURER'S DESIGNATION OF DRILL: Vibracore
13. TOTAL NO. OF OVER-BURDEN SAMPLES TAKEN: DISTURBED: UNDISTURBED:
14. TOTAL NUMBER CORE BOXES:
15. ELEVATION GROUND WATER: Tidal
16. DATE HOLE: STARTED 26 May 78 COMPLETED 26 May 78
17. ELEVATION TOP OF HOLE: -68.0
18. TOTAL CORE RECOVERY FOR BORING: 100 %
19. SIGNATURE OF INSPECTOR: Geologist: D. Rosen

ELEVATION a	DEPTH b	LEGEND c	CLASSIFICATION OF MATERIALS (Description) d	% CORE RECOVERY e	BOX OR SAMPLE NO. f	REMARKS (Drilling time, water loss, depth of weathering, etc., if significant) g
-68.0	0.0					BIT OR BARREL
						-68.0
			SAND, light gray, fine to medium, silty, some whole shells, shell sand, (SM) pieces of coral in bottom foot.		1	VIBRACORE
-77.3	9.3					-77.3

NOTES:

1. Sample removed from Vibracore tube, logged and placed in "NX" core box.

2. Sample No. refers to samples sent to SAD Laboratory for grain size analysis.

3. Classification of granular materials conforms to laboratory analysis.