Hole No. PVC-121-84

| DRILLING LOG | DIVISION: SOUTH ATLANTIC | INSTALLATION: MOBILE DISTRICT | SHEET 1 OF 1 SHEETS |
|---|---|---|---|
| 1. PROJECT: BAY COUNTY, FLORIDA<br>PANAMA CITY BEACH - OFFSHORE | | 10. SIZE AND TYPE OF BIT: 4" X 30' VIBRACORE | |
| 2. LOCATION (Coordinates or Station): ZONE FLN: N 440278 E 1557520 | | 11. ELEVATION DATUM: WATER LEVEL, FEET<br>COORDINATE DATUM: STATE PLANE, NAD27, FEET | |
| 3. DRILLING AGENCY: MOBILE DISTRICT | | 12. MANUFACTORER'S DESIGNATION OF DRILL: JACKUP BARGE | |
| 4. HOLE NO. (As shown on drawing title and file number): PVC-121-84 | | 13. TOTAL NO. OF OVER-BURDEN SAMPLES TAKEN: DISTURBED 4 / UNDISTURBED 0 | |
| 5. NAME OF DRILLER | | 14. TOTAL NUMBER CORE BOXES: 0 | |
| 6. DIRECTION OF HOLE: [X] VERTICAL [ ] INCLINED — DEG. FROM VERTICAL | | 15. ELEVATION GROUNDWATER: 64.0' UNDERWATER | |
| 7. THICKNESS OF OVERBURDEN: - | | 16. DATE HOLE: STARTED 28 AUG 84 / COMPLETED 28 AUG 84 | |
| 8. DEPTH DRILLED INTO ROCK: - | | 17. ELEVATION TOP OF HOLE: EL. -64.0 | |
| 9. TOTAL DEPTH OF HOLE: 24.2 (EL. -88.2) | | 18. TOTAL CORE RECOVERY FOR BORING | |
| | | 19. SIGNATURE OF INSPECTOR | DRAFTED: RLN / CHECKED |

| ELEVATION a | DEPTH b | LEGEND c | CLASSIFICATION OF MATERIALS (Description) d | % CORE RECOVERY OR W.C. e | BOX OR SAMPLE NO. f | REMARKS (Drilling time, water loss, depth of weathering, etc., if significant) g SPT BLOWS/FT |
|---|---|---|---|---|---|---|
| -66.6 | 2.6 | | (SP) C. GRAIN, W/SHELLS, GREEN | | JAR #1 | LAB. CLASS. SP, 2.4% FINES, MUNSELL 5Y 5/2 (OLIVE GRAY) |
| | 5.0 | | (SM) MED. GRAIN, GRAY AND BROWN | | JAR #2 | LAB. CLASS. SP-SM, 5.5% FINES, MUNSELL 5Y 3/1 (V.D. GRAY) |
| | 10.0 | | (SM) F. GRAIN W/ SOME CLAY, BROWN AND GRAY | | JAR #3 | LAB. CLASS. SM, 22.6% FINES, MUNSELL 5Y 3/2 (D. OLIVE GRAY) |
| | 15.0 | | (SM) F. GRAIN W/ SOME CLAY, BROWN AND GRAY | | JAR #4 | LAB. CLASS. SM, 12.3% FINES, MUNSELL 5Y 3/2 (D. OLIVE GRAY) |
| | 20.0 | | | | | |
| -88.2 | 24.2 | | | | | B.O.H. |