Hole No. S1T7

DRILLING LOG	DIVISION SOUTH ATLANTIC	INSTALLATION MOBILE DISTRICT	SHEET 1 OF 1 SHEETS

1. PROJECT	SANTA ROSA COUNTY
2. LOCATION (Coordinates or Station)	E: 1210765.66 N: 496843.25
3. DRILLING AGENCY	ALPINE OCEAN SEISMIC SURVEY, INC.
4. HOLE NO. (As shown on drawing title and file number)	S1T7
5. NAME OF DRILLER	FRANCESCO GERVASI
6. DIRECTION OF HOLE	[X] VERTICAL [ ] INCLINED DEG. FROM VERTICAL
7. THICKNESS OF OVERBURDEN	N/A
8. DEPTH DRILLED INTO ROCK	N/A
9. TOTAL DEPTH OF HOLE	18.51'
10. SIZE AND TYPE OF BIT	4" x 20' VIBRACORE
11. ELEVATION DATUM / COORDINATE DATUM	MLLW / NAD-83
12. MANUFACTORER'S DESIGNATION OF DRILL	R/V ATLANTIC TWIN
13. TOTAL NO. OF OVER-BURDEN SAMPLES TAKEN	DISTURBED N/A; UNDISTURBED N/A
14. TOTAL NUMBER CORE BOXES	
15. ELEVATION GROUNDWATER	61.8' UNDERWATER
16. DATE HOLE	STARTED 10-2-00; COMPLETED 10-2-00
17. ELEVATION TOP OF HOLE	61.8' UNDERWATER
18. TOTAL CORE RECOVERY FOR BORING	18.3'
19. SIGNATURE OF INSPECTOR	DRAFTED TAM; CHECKED

ELEVATION a	DEPTH b	LEGEND c	CLASSIFICATION OF MATERIALS (Description) d	% CORE RECOVERY OR W.C. e	BOX OR SAMPLE NO. f	REMARKS (Drilling time, water loss, depth of weathering, etc., if significant) g SPT BLOWS/FT
			(SM-OL) INTERBEDDED SILTY QTZ SAND AND ORGANIC RICH QTZ SAND BEDS ~1' THICK TRACE SHELL IN SAND LAYERS THE ORGANIC RICH LAYERS INCREASE IN DARKNESS WITH DEPTH		1.0-1.3	ATTN - MUNSELL COLORS APPLY TO THE ENTIRE LENGTH OF CORE:
	5.0				4.5-4.8	
					8.0-8.3	INTERBEDDED SANDY LAYERS 10YR 8/1 (WHITE) ORGANIC LAYERS 10YR 3/1 (VERY DARK GRAY TO BLACK)
	10.0		COFFEE COLORED INTERVALS AT 11.5'-13.0' AND 16.0'-18.5'			
					12.5-12.8	
	15.0					
-80.3	18.5				17.7-18.0	

ENG FORM 1836
(CADD Facsimile)

PROJECT: SANTA ROSA CO., FLORIDA
NAVARRE BEACH, OFFSHORE

HOLE NO. S1T7